

PROJECT REPORTING UPDATE

JANUARY 14, 2019

LOCATION	WATER	SEWER	STREET	STATUS REPORT	1/14/2019
Indian Trails Subdivision	no	no	yes	DONE	
Johnson Drive from US 84 to Bluebonnet pkway	no	no	yes	DONE	
Bluebonnett Parkway from Johnson Dr. to SpaceX gate	no	no	yes	DONE	
N. Main Street from Navajo Trail to city limits	no	no	yes	DONE	
Willow Way from Laurel Lane to end	no	no	yes	DONE	
Goliad from 317 to Alamo	yes	yes	yes	Water & Wastewater complete, will start reclaim after reclaim in David Davis area is complete	✓
Crockett from 317 to Alamo	yes	yes	yes	Water & Wastewater complete, will start reclaim after reclaim in David Davis area is complete	✓
Alamo from Goliad south to end	yes	yes	yes	Water & Wastewater complete, will start reclaim after reclaim in David Davis area is complete	✓
Bowie from 317 to W. Windsor Dr.	no	no	yes	curb work to be done then seal	
Jefferson from W. Windsor Dr. to US 84	yes	no	yes	Water & Wastewater complete, will start reclaim after reclaim in David Davis area is complete	✓
Amsler Park Road	no	no	yes	DONE	
Red Oak from N. Main to end	no	yes	yes	DONE	
Hayes from 2nd to 5th	no	no	yes	DONE	
2nd from Rail Road to Garfield	no	no	yes	DONE	
1st from Hayes to Garfield	no	no	yes	DONE	
Cleveland north to 1st	yes	yes	yes	Water & Wastewater complete, will start reclaim after reclaim in Crockett, Goliad area is complete	✓
1st from Arthur to Cleveland	yes	yes	yes	same as above	
3rd from Rogers to Johnson St.	no	no	yes	DONE	
5th from Rogers to Pullen St.	no	no	yes	DONE	
6th from Arthur to McKinley	no	no	yes	DONE	
Grant from 6th to 7th	no	no	yes	3rd year reclaim	
Harrison from US 84 to 2nd	yes (2nd-3rd)	no	yes	DONE (will be redone once gas complete)	✓
Van Buren from N. 2nd to N. 3rdN.	yes	yes	yes	Water & Wastewater complete, will start reclaim after reclaim in Crockett, Goliad area is complete	✓
2nd from Harrison to Jackson	yes	yes	yes	Water & Wastewater complete, will start reclaim after reclaim in Crockett, Goliad area is complete	✓
Monroe from 2nd north to end	yes	no	yes	DONE	
2nd from SH 317 to Van Buren	yes	yes	yes	Water & Wastewater complete, will start reclaim after reclaim in Crockett, Goliad area is complete	✓
Tyler from 3rd to 4th	yes	yes	yes	Water & Wastewater complete, will start reclaim after reclaim in Crockett, Goliad area is complete	✓
Tyler from 6th to 7th	yes	no	yes	Water complete, street reclaimed when 70deg. ↑	
4th from Van Buren to Tyler	yes	yes	yes	Water & Sewer complete, then reclaim to be scheduled	
Harrison from 3A to 4th	yes	no	yes	Reclaim to be scheduled	
Amtrack Dr. Dr. from 317 to end	no	no	yes	DONE	
3rd from 317 to Jefferson	no	no	yes	3rd year chip seal 70deg. ↑	

PROJECT REPORTING UPDATE

JANUARY 14, 2019

4th from Jefferson to Rail Road	yes	yes	yes	Water & Wastewater complete, will start reclaim after reclaim in Crockett, Goliad area is complete	✓
5th from 317 to Rail Road	no	no	yes	DONE	
Washington from 5th to 6th	no	no	yes	Not doing utilities moved to other Project	✓
Jefferson from 7th to 9th	yes	yes	yes	Water & Wastewater complete, will start reclaim after reclaim in Crockett, Goliad area is complete	✓
9th from 317 to Rail Road	yes	yes	yes	Water & Wastewater complete then reclaim to be scheduled	✓
9th from 317 to Madison	no	no	yes	3rd year reclaim 70deg. ↑	
Monroe from 5th to 6th	yes	no	yes	3rd year water complete to be done will start reclaim after reclaim in N 2nd, N 3rd area is complete	✓
6th from 317 to Adams	yes	yes	yes	Water & Wastewater Complete need to complete trench patching then chip to follow	✓
6th from Harrison to Tyler	yes	no	yes	DONE	
6th from Johnson Dr to Tyler	no	no	yes	DONE	
Adams from 6th south to 11th	yes	yes	yes	DONE	
8th from Tyler to Johnson Dr.	yes	yes	yes	DONE	✓
Tyler from 7th to 8th	yes	yes	yes	DONE	✓
8th from Adams to Madison	yes	yes	yes	Water and sewer complete, reclaim in process	✓
Monroe from 8th south to 11th	yes	yes	yes	DONE	
10th from Monroe to Madison	yes	no	yes	DONE	
11th from Jackson to 317	no	no	yes	DONE	
Van Buren from 10th to 11th	yes	no	yes	water complete, 2nd year reclaim complete 70deg. ↑	✓
11th from Van Buren to Lincoln	no	yes	yes	DONE	
Taylor from 10th to 11th	yes	no	yes	DONE	
Buchanan From 10th to 11th	yes	no	yes	DONE	
9th from Tyler to Pierce	yes	yes	yes	DONE	
David Davis from 317 to Little	yes	yes	yes	Water & Wastewater Complete, reclaim in process	✓
Phillip from Little to David Davis	yes	yes	yes	Water & Sewer complete reclaim to follow	✓
McLennan from Little to David Davis	yes	yes	yes	Water & Sewer completed reclaim to follow	✓
Little from Racheal to David Davis	yes	yes	yes	Water & Wastewater Complete, reclaim in process	✓
David Davis from McLennan south to end	yes	yes	yes	Water & Wastewater Complete, reclaim in process	✓
Water Tower replacement - Ind. Park	yes	no	no	98% complete need to address a few items on punch list which includes getting Hook ladder. Plus Safety lighting on Tower	✓
Water Line replacement project - Ind. Park	yes	no	no	DONE	✓
Wastewater Plant Emergency Repair	no	yes	no	DONE	
Bluebonnett Park Trail	no	no	no	DONE	
Bluebonnet Ballfield Lights	no	no	no	DONE	✓
Amsler Park Trail	no	no	no	Scheduled to start late spring	
Amsler Park Disc Golf	no	no	no	DONE	
Amsler Park Horseshoe Pits	no	no	no	Hope to start construction late Spring to mid summer	

PROJECT REPORTING UPDATE
JANUARY 14, 2019

Amsler Playground	no	no	no	DONE
Kasting Park Trail	no	no	no	DONE
Kasting Park Basketball Courts	no	no	no	DONE
Kasting Playground	no	no	no	DONE
Bewley Park Playground	no	no	no	DONE
Bluebonnet Park Playground	no	no	no	Installation Scheduled March 2019
3rd street from Arthur to Rodgers	no	no	yes	DONE
4th Street from Arthur to dead end	no	no	yes	DONE
5th Street from Arthur to Rodgers	no	no	yes	DONE
The Exchange Event Center	no	no	no	Construction Manager at Risk selected

